

In-Process QC CheckList for Onboard Kavach Installation

QC Engineer Name: Suraj Vishwakarma

v1.1

Loco ID	Loco Type	Brake Type	Railway Division	Shed Name	Inspection Date
45777	WAG-7	RCCB	NFR	Bhusaval(BSLL)	01-08-2025

Total Points	Closed Points	Open Points
177	3	174

Start Date & Time	Completed Date & Time	Total Time
2025-08-01 09:58:43	2025-08-01 09:59:05	0h 0m 22sec

Completion Status	<input type="checkbox"/> Completed	<input checked="" type="checkbox"/> Not Completed
-------------------	------------------------------------	---------------------------------------------------

1.0 DOCUMENT VERIFICATION

S.No	Description	Status	Remarks
1.1	Annexure of IC (Inspection Certificate) issued by RDSO.	Not Available	
1.2	Loco Allocation Letter	Available	

13.0 IRAB (Indian Railway Air-Break)

Start Date & Time	Completed Date & Time	Total Time
1/8/2025, 9:58:56 am	1/8/2025, 9:58:56 am	0h 0m 0sec

S.No	Description	Status	Remarks	Image
13.1	Check the Pneumatic connections are as per the connectivity diagram.	Not Applicable		
13.2	Verify ball valve installation on BP(3/4") and MR (3/8") pipes, and confirm Loctite 567 is used at every connection.	Not Applicable		

Note : This QC report is generated by the system and does not need a physical signature.