

In-Process QC Checklist for Stationary Kavach Installation

QC Engineer Name: surya

v1.0

Station ID	Station Name	Zone	Division	Section Name	Initial Date	Updated Date
75775	jjjjjjjjhh	CR	Nagpur	fghyyu	2025-09-04	2025-09-04

Total Points	Closed Points	Open Points
106	6	100

Start Date & Time	Completed Date & Time	Total Time
2025-09-04 14:13:01	2025-09-04 15:37:40	1h 24m 39sec

Completion Status	☐ Completed	☒ Not Completed
-------------------	------------------------------------	---

1.0 VERIFICATION OF SERIAL NUMBERS OF EQUIPMENT AS PER IC

S.No	Description	Status	Remarks	Image
1.1	Stationary Kavach Unit	Present		
1.2	Peripheral Processing Card 1	Matching		

2.0 Tower and RTU

Start Date & Time	Completed Date & Time	Total Time
4/9/2025, 2:52:36 pm	4/9/2025, 2:52:36 pm	0h 0m 0sec

S.No	Description	Status	Remarks	Image
2.2	Verification of RF Antenna Fixing and LMR Cable Routing: The mounting of all antennas on the tower shall be at the same level, and check whether the antennas are properly fixed with clamps at the bottom side of each antenna.	Fixed		

4.0 Relay installation and wiring

Start Date & Time	Completed Date & Time	Total Time
4/9/2025, 2:13:50 pm	4/9/2025, 3:37:29 pm	1h 23m 39sec

S.No	Description	Status	Remarks	Image
4.2	Total Qty of Relay panels and repeater relays used.	Quantity Matched		
4.3	Verification of Relay rack and interfaces are connected as per relay wiring drawing.	Connected		
4.4	Ensure fuse should be fit in the fuse holders properly and there is no loose connection / contact.	Ok		
4.5	Verify slow blowing fuse placement and Fuse rating (2A)	Found Ok		
4.6	Verification of Relay Contact 24V supply (18VDA to 26VDA)	Connected		

S.No	Description	Status	Remarks	Image
4.7	Is the wiring from relay interlocking taken with double cutting of relay inputs to avoid wrong signal detection?	Yes		

Note : This QC report is generated by the system and does not need a physical signature.